

Arlington High School Building Committee

Meeting Date: Tuesday, December 7, 2021, 6:00 p.m.

Location: Conducted via Remote Participation

- FFE Procurement Vote
- Skanska Update
- Consigli Update
- Subcommittee Updates
 - Communications
 - Finance
 - Interiors
 - Landscape & Exteriors
 - Memorials
 - SMEPPF
 - Security/Temp Use-Phasing
- Approval of Minutes
 - November 2, 2021
- New Business

Members of the public are asked to send written comment to [kfitzgerald @arlington.k12.ma.us](mailto:kfitzgerald@arlington.k12.ma.us). Documents regarding agenda items will be made available via the Town's website.

<https://www.mass.gov/doc/open-meeting-law-order-march-12-2020/download>

Topic: AHS Building Committee

Time: Dec 7, 2021 07:00 PM Eastern Time (US and Canada)

Join Zoom Meeting

<https://town-arlington-ma-us.zoom.us/j/83134338391>

Meeting ID: 831 3433 8391

Passcode: 840388

One tap mobile

+16468769923,,83134338391# US (New York)

+13017158592,,83134338391# US (Washington DC)

Dial by your location

+1 646 876 9923 US (New York)

+1 301 715 8592 US (Washington DC)

+1 312 626 6799 US (Chicago)

+1 346 248 7799 US (Houston)

+1 408 638 0968 US (San Jose)

+1 669 900 6833 US (San Jose)

+1 253 215 8782 US (Tacoma)

Meeting ID: 831 3433 8391

Find your local number: <https://town-arlington-ma-us.zoom.us/j/koHA0xbAa>

Arlington High School Building Committee
12/7/2021

Draft Vote Language

1. Motion to award Government Connections for technology items listed in the presented quotes for Phase 1 with a total award value of \$141,849.00.
2. Motion to approve the Meeting Minutes of November 2, 2021.

Technology Equipment and Systems Summary

Tech Equipment and Systems Budget	\$4,036,500
This Recommendation - Phase 1	\$141,849
To be Purchased - Classrooms & Labs, Computers - General	\$1,753,102
Already Purchased	1,985,150
Subtotal	\$3,880,101
Balance Remaining	\$156,399

Technology Equipment and Systems Budgeting:

A. To Be Purchased:

	Category	Budget Amount	This Recommendation Phase 1 Amount	Balance Remaining for Phases 2 and 3
Classrooms and Labs		1,464,551	104,124	1,360,427
	Classroom and similar spaces			
Computers - General				
	Chromebooks	399,000	37,725	361,275
	Charging carts for library	10,400		10,400
Escalations and Related Items		21,000		21,000
	Total Budget	1,894,951	141,849	1,753,102

B. Already Purchased

	800 Chromebooks (6/20/21)	269,384
	Infrastructure: Network, Voice, Data, & Wireless (9/13/21)	1,231,592.95
	Phase 1 Tech - Monitors and Displays (11/2/21)	484,173
	Total Already Purchsed	1,985,150

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285385.01

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/1/2021
Valid Through: 12/31/2021
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 13290467 ARLINGTON PUBLIC SCHOOLS DATA PROCESSING 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3648	AB#: 13903384 ARLINGTON PUBLIC SCHOOLS DAN SHEEHAN 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3581

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Heavy Weight Ground	155.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	2	36839131	3D45-EDU	Dremel 3D45 Printer Education Kit Robert Bosch Tool	Robert Bosch Tool	\$ 1,979.45	\$ 3,958.90
Subtotal							\$ 3,958.90
Fee							\$ 0.00
Shipping and Handling							\$ 0.00
Tax							Exempt!
Total							\$ 3,958.90



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285834.02

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/3/2021
Valid Through: 1/2/2022
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 11522 TOWN OF ARLINGTON CONTROLLERS OFFICE 869 MASSACHUSETTS AV ARLINGTON, MA 02474 (781) 646-1000	AB#: 13488680 TOWN OF ARLINGTON CHRISTINE LAMBRYCH COMPTROLLERS DEPT 869 Massachusetts Ave ARLINGTON, MA 02476 (781) 316-3569

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Small Pkg Ground Service Level	984.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	24	41159047	Z0ZW0011L	BTO iMac 27" 5K Core i9 3.6GHz / 32GB / 512GB SSD / RadeonPro5300 Apple	Apple	\$ 2,995.00	\$ 71,880.00
						Subtotal	\$ 71,880.00
						Fee	\$ 0.00
						Shipping and Handling	\$ 0.00
						Tax	Exempt!
						Total	\$ 71,880.00



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285348.01

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/1/2021
Valid Through: 12/31/2021
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 13290467 ARLINGTON PUBLIC SCHOOLS DATA PROCESSING 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3648	AB#: 13903384 ARLINGTON PUBLIC SCHOOLS DAN SHEEHAN 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3581

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Heavy Weight Ground	137.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	15	38326049	20T4001JUS	ThinkPad P15s Core i7-10510U / 8GB / 256GB O2 / ax / BT / FR / WC / P520 / 15.6" FHD / W10P64 Lenovo Commercial Systems	Lenovo Commercial Systems	\$ 1,455.00	\$ 21,825.00
						Subtotal	\$ 21,825.00
						Fee	\$ 0.00
						Shipping and Handling	\$ 0.00
						Tax	Exempt!
						Total	\$ 21,825.00



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285344.01

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/1/2021
Valid Through: 12/31/2021
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 13290467 ARLINGTON PUBLIC SCHOOLS DATA PROCESSING 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3648	AB#: 13903384 ARLINGTON PUBLIC SCHOOLS DAN SHEEHAN 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3581

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Heavy Weight Ground	138.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	4	37232446	24MD4KLB-B.AUB	23.7" MD4KLB-B 4K Ultra HD LED-LCD Monitor LG Electronics	LG Electronics	\$ 676.25	\$ 2,705.00
Subtotal							\$ 2,705.00
Fee							\$ 0.00
Shipping and Handling							\$ 0.00
Tax							Exempt!
Total							\$ 2,705.00



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285349.01

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/1/2021
Valid Through: 12/31/2021
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 13290467 ARLINGTON PUBLIC SCHOOLS DATA PROCESSING 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3648	AB#: 13903384 ARLINGTON PUBLIC SCHOOLS DAN SHEEHAN 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3581

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Heavy Weight Ground	391.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	3	41200518	VT0V32-01	32-Unit Volt V32 Charging Cart with Intelligent Power Charging RocStorage	RocStorage	\$ 1,251.90	\$ 3,755.70
						Subtotal	\$ 3,755.70
						Fee	\$ 0.00
						Shipping and Handling	\$ 0.00
						Tax	Exempt!
						Total	\$ 3,755.70



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

SALES QUOTE

GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Account Executive: Regina Flynn
Phone: (603) 683-2000 ext. 34078
Fax: (603) 683-0602
Email: regina.flynn@connection.com

25285357.01

PLEASE REFER TO THE ABOVE
QUOTE # WHEN ORDERING

Date: 12/1/2021
Valid Through: 12/31/2021
Account #: 7013

Account Manager:
Phone:
Fax:
Email:

Customer Contact: Dan Sheehan
Email: dsheehan@arlington.k12.ma.us

Phone: (781) 316-3581
Fax:

QUOTE PROVIDED TO:	SHIP TO:
AB#: 13290467 ARLINGTON PUBLIC SCHOOLS DATA PROCESSING 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3648	AB#: 13903384 ARLINGTON PUBLIC SCHOOLS DAN SHEEHAN 869 MASSACHUSETTS AVE ARLINGTON, MA 02476 (781) 316-3581

DELIVERY	FOB	SHIP VIA	SHIP WEIGHT	TERMS	CONTRACT ID#
5-30 Days A/R/O	Destination	Heavy Weight Ground	551.00 lbs	Net 30	

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com, or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

* Line #	Qty	Item #	Mfg. Part #	Description	Mfg.	Price	Ext
1	102	37514611	XE350XBA-K03US	Chromebook 4+ Celeron N4000 1.0GHz / 6GB / 15.6" / Chrome OS Samsung	Samsung	\$ 338.12	\$ 34,488.24
2	102	41216547	CROS-SW-DIS-EDU -NEW	Acad. Google Chrome OS Management Console License Google	Google	\$ 31.73	\$ 3,236.46
Subtotal							\$ 37,724.70
Fee							\$ 0.00
Shipping and Handling							\$ 0.00
Tax							Exempt!
Total							\$ 37,724.70



ORDERING INFORMATION
GovConnection, Inc. DBA Connection

Please contact your account manager with any questions.

Ordering Address
GovConnection, Inc.
732 Milford Road
Merrimack, NH 03054

Remittance Address
GovConnection, Inc.
Box 536477
Pittsburgh, PA 15253-5906

Please reference the Contract # on all purchase orders.

TERMS & CONDITIONS

Payment Terms:	NET 30 (subject to approved credit)
FOB Point:	DESTINATION (within Continental US)
Maximum Order Limitation:	NONE
FEIN:	52-1837891
DUNS Number:	80-967-8782
CEC:	80-068888K
Cage Code:	OGTJ3
Business Size:	LARGE
Erate Spin Number:	143026005

WARRANTY: Manufacturer's Standard Commercial Warranty

NOTE: It is the end user's responsibility to review, understand and agree to the terms of any End User License Agreement (EULA).

Important Notice: --- THIS QUOTATION IS SUBJECT TO THE FOLLOWING Terms of Sale: All purchases from GovConnection, Inc. are subject to the Company's Standard Terms of Sale, which describe important legal rights and obligations. You may review the Company's Standard Terms of Sale on the Company's website: www.govconnection.com or you may request a copy via fax, e-mail, or mail by calling your account representative. The only exception to this policy is if your order is being placed under any one of our many national, state, educational or cooperative Agreements, in which case the Terms and Conditions of your Purchase Order are already pre-negotiated and stated in that Agreement. No other Terms and Conditions shall apply and any other terms and conditions referenced or appearing in your Purchase Order are considered null and void. Due to the industry-wide constraints and fluctuations, we reserve the right to change pricing at any time. Please refer to our Quote Number in your order.

If you require a hard copy invoice for your credit card order, please visit the link below and click on the Proof of Purchase/Invoice link on the left side of the page to print one: <https://www.govconnection.com/web/Shopping/ProofOfPurchase.htm>

Please forward your Contract or Purchase Order to:

SLEDOPS@connection.com

QUESTIONS: Call 800-800-0019

Consigli Owner Monthly Dashboard

November 2021

Arlington High School


869 Mass Ave. Arlington, MA



Executive Overview

- Eversource energized Ph. 1 Transformer on 11/19/21.
- Bldg. D Classrooms & E Performing Arts bldgs are currently (6) days past the February 2022 completion date. With the receipt of Permanent power on 11/19/21, the critical path runs through fabrication/delivery of various mechanical equipment electrical breakers→Install Panel Breakers→Controls Checkout/Balancing→Testing, Inspections, Commissioning PH1. Temporary heating provisions remain in place for as HVAC systems have no power. Should further delays be incurred in shipping, provisions for the possibility of installing temporary measures as feasible. The auditorium is also experiencing supply chain issues and is currently still scheduled for completion first week in April 2022.
- Supply chain material & transportation are impacting product delivery. casework, emergency generator, Dlab seating, lino flooring, sintered stone, graphic wall tile, theatrical lights, electrical breakers. The result is in the "stacking" of the work activities to achieve project (PH-1) turnover dates. At this time anticipated will arrive prior to phase completion.
- Interior finishes; Lobby terrazzo, blinds, millwork, flooring and tile on going, Exterior; site preparation-sidewalks,

Billing Status



Progress Pictures




Safety

Current Project Safety Score	97.80%
Total Man Hours to Date	269,702
Incidents to Date/ Month	0


Workforce Reporting

Minority Participation	22.14%
Women Participation	3.29%
Local Participation	N/A

Submittal Response Status



RFI Response Status



Schedule

Project Milestones	Target	Actual
Permanent Power to Phase 1	8/13/2021	11/19/2021
Begin installation of terrazzo flooring - bldg. D	11/8/2021	11/8/2021
Complete Controls Checkout - Bldg. D	12/23/2021	
Install Distribution Panels - Bldg. E (Ant. Delivery 1/14/21)	1/18/2022	
Completion of Phase 1	2/11/2022	
Completion of Phase 1 - Auditorium	4/4/2022	
Completion of Phase 2	9/19/2023	
Completion of Phase 3	9/18/2024	
Completion of Phase 4	4/24/2025	

Roadblocks

Item	Resolution	BIC
#858 - Permanent Power (Phase 1) - Eversource	4/22/2021	Closed
#951 - Emergency Generator - Delays due to Pandemic	8/31/2021	WJGEI
#1151 - CCD-032 - Auditorium Balcony Rails - Design Change	10/12/2021	HMFH
#1250 - Electrical Components Delay for Permanent Power	10/5/2021	WJGEI
#1487 - Eversource Permanent Power (Phase 2 & 3)	11/30/2022	Skanska
#1583 - Main Canopy Letters (Sign Type MCL) - Phase 1	12/3/2021	HMFH
#1584 - Listening Device Sign (Type R6) - Phase 1	12/3/2021	HMFH

Contract Status

Original Contract Amount	\$234,562,347
Approved Change Orders	\$617,863
Current Contract Amount	\$235,180,210
Percent Complete	99.38%
Buyout Bust / Savings	\$832,341
Buyout Bust / Savings %	0.01%

Change Orders

Verbal Approved	\$3,466
Submitted	\$612,444
Pending	\$1,253,987
Total Potential Changes	\$1,869,897
Projected Contract Amount With Potential Changes	\$237,050,107

Hold Status

Original Hold Budget	\$4,017,657
Expended to Date	\$1,497,117
Remaining Holds	\$2,520,540

Contingency Status

Original Cont. Value	\$6,967,419
Expended to Date	\$1,058,553
Remaining Contingency	\$5,908,866

Allowance Status

Original Allow. Budget	\$4,321,945
Expended to Date	-\$440,193
Remaining Allowance	\$4,762,138



ARLINGTON HIGH SCHOOL BUILDING PROJECT

Community Forum: Opening of New Wings & What's Next

December 15, 2021

www.ahsbuilding.org





Agenda

- Welcome & Intro
- Timeline: Phase 1 completion, Phase 2 begins
- Phase 1: sneak peek and move-in details
- Logistics of transition to next phase of construction
 - School operations
 - Construction process
- Supporting students & staff during construction
- Q&A

Supporting materials for this presentation are available at ahsbuilding.org



Project Recap

- Effort started in 2014, Building Committee formed in 2016
- Arlington community voted in 2019
- \$290M project to rebuild the school on the existing site
- Project is on time and on budget
- New school will be complete in 2024, fields complete in 2025



Project Team



Massachusetts School Building Authority
Funding Affordable, Sustainable, and Efficient Schools in Partnership with Local Communities

H M

F H


ARCHITECTS



CONSIGLI
Est. 1905

SKANSKA

Site Plan



ARLINGTON HIGH SCHOOL
Arlington, MA
OVERALL SITE PLAN DRAFT

Jan. 31, 2020

HM
FH

HM
FH

HMFH ARCHITECTS

Crosby | Schiesinger | Smalldridge
C|S|S
Landscape Architecture |
Planning | Urban Design

	Site Work Begins April 2020	Construction Begins Oct. 2020	February 2022	September 2023	Building Complete August 2024	Site Complete April 2025
	Phase 1 Enabling (6 months)	Phase 1 (15 Months)	Phase 2 (18 Months)	Phase 3 (12 months)	Phase 4 (9 months)	
CONSTRUCT	Site preparation, relocate utilities	Performing Arts & STEAM (Science, Technology, Engineering, Arts & Math) Wings	Spine, lobby, cafeteria, media ctr., humanities wing, preschool, district admin	Gymnasium wing		Site work completed
STUDENTS	Remain in existing facility	Remain in existing facility	Move into new Performing Arts & STEAM wings, remain in part of existing facility	Move into new school (all except Gymnasium wing), still use Red Gym		Move into completed school
COMPLETED			Performing Arts & STEAM wings completed	Humanities wing, lobby, preschool, district admin, cafeteria, library completed		New school complete

Total Project Duration: 5 years
Note: Schedule is subject to change

Updated 9/1/20



- BUILDINGS IN USE BY SCHOOL**
- AUDITORIUM BLDG
 - COLLUMB HOUSE
 - LINK
 - FUSCO
 - BLUE GYM
 - RED GYM
 - DOWN

CONTRACTOR PARKING,
MATERIAL STORAGE AND
STOCKPILE ZONE

DPW PROJECT SITE

CONSTRUCTION OFFICES,
LAYDOWN AND PARKING

TEMPORARY SCHOOL PARKING

MAIN ENTRANCE #2

MILLBROOK DR

PHASE 1 CONSTRUCTION ZONE

ENTRY/EGRESS PATH
FOR STUDENTS

SCHOULER CT ACCESS
MAINTAINED

SCHOULER CT

PARENT DROP-OFF
AND PICK-UP QUEUE

MASSACHUSETTS AVE

PHASE 1
February 2022 Completion



BUILDINGS IN USE BY SCHOOL

FUSCO
BLUE GYM
RED GYM
DOWNS
PERFORMING ARTS
STEAM - Science, technology, engineering, arts math

CONTRACTOR PARKING,
MATERIAL STORAGE AND
STOCKPILE ZONE

DPW PROJECT SITE

CONSTRUCTION OFFICES,
LAYDOWN AND PARKING

TEMPORARY CONNECTION FROM
PHASE 1 TO EXISTING SCHOOL

SCHOULER CT ACCESS
MAINTAINED

PHASE 2 CONSTRUCTION ZONE

MAIN ENTRANCE #2

PARKING LOT RECONFIGURATION
WORK, ACCESS TO BE MAINTAINED
FOR SCHOOL USE

MILLBROOK DR

SCHOULER CT

PHASE 1 COMPLETE AND IN USE

MAIN
ENTRANCE
#1


PARENT DROP-OFF
AND PICK-UP QUEUE

MASSACHUSETTS AVE

PHASE 2
February 2022 - September 2023



Transition timeline





Phase 1: Opening soon!

- Mass. Ave. Lobby
- STEAM wing
 - Science, Technology, Engineering, Visual Arts and Math classrooms
 - Makerspace
- Performing Arts wing
 - Chorus and band classrooms
 - Auditorium (April)

**Mass. Ave.
Entrance**



Mass. Ave. Lobby



Discourse Lab



Science Classroom



Lightwells




Commons Area in STEAM wing



Auditorium



Performing Arts wing





Phase 2: What will be built next

- Humanities Wing
- Central Spine
- Media Center
- Cafeteria
- Courtyard
- District Offices
- Menotomy Preschool



Phase 1: Move-in details

Date	Activity
December 2021	Media Center, Cafeteria move to temporary Phase 2 locations
January 2022	AHS Student Advisory Discussions
February break	Teachers move into new classrooms
February 28*	Phase 1 classroom wings open (11:30am delayed start)
early April	Auditorium complete

** information about possible student tours of the new buildings will be shared at the January forum*



Logistics of transition: School Operations

- Positive and successful collaboration between project team and AHS during Phase 1
- Well orchestrated planning is in place to make Phase 2 as unobtrusive as possible
- The project team is making every effort to minimize disruption
- Teachers will be accommodating about travel time between classes



Logistics of transition: School Operations


- December:
 - Media Center moves to Old Hall, cafeteria moves to Blue Gym
- February 28
 - Primary entrance will be on Mass. Ave.
 - All Science, Technology, Engineering, Visual Arts and Mathematics classes will move to new 5 story STEAM wing
 - All performing arts classes will move to new Performing Arts wing
- April: Auditorium completed



Logistics of transition: Construction





- Project team has a lot of experience working on complex projects in close proximity to active school site (Winchester)
- A lot of planning and communication between project team and AHS
- Noise and air quality mitigation measures

Winter/Spring 2022 Vehicular Traffic & Pedestrian Plan



Pedestrian
Walkway
Through Park

LEGEND

-  Parent Drop-Off / Pick-Up
-  Parking Lot Access (Staff)
-  Schouler Ct. Resident and AHS Delivery Access Only
-  Primary Pedestrian Access Paths

Embed Consigli Sequencing video

<https://vimeo.com/646662914/08ce34cbbd>



Supporting Students and Staff

- Parking, drop-off and automobile circulation around site
- Pedestrian safety and access to building
 - Use Mass. Ave. entrance whenever possible
- Noise and air quality mitigation measures
 - Fusco window AC units, improved Downs House air circulation
 - New wings will have improved sound proofing and air circulation
 - Perform monthly air quality reports



Supporting Students and Staff

- Coordination with school schedule and testing days
- Student mental health
- Special education students
- Athletics
- Special events



Questions & Answers





Thank you

- Join us January 25 for more details
- Sign up for Construction Updates and e-Bulletins
- Follow us on Facebook
- Email ahsbuilding@arlington.k12.ma.us with questions and concerns



www.ahsbuilding.org



ARLINGTON HIGH SCHOOL BUILDING PROJECT

ABUTTER MEETING – DECEMBER 20, 2021

*Phase 2: What
to Expect*

www.ahsbuilding.org





Agenda


- Project recap
- Project team
- What to expect
 - Logistics coordination and experience (Skanska)
 - Phase overview & mitigation measures (Consigli)
- Project resources
- Q&A



Project Recap

- Effort started in 2014, Building Committee formed in 2016
- Arlington community voted in 2019
- \$290M project to rebuild the school on the existing site
- Project is on time and on budget
- New school complete in 2024, fields complete in 2025

Site Plan



ARLINGTON HIGH SCHOOL
Arlington, MA
OVERALL SITE PLAN DRAFT

Jan. 31. 2020

HM
FH


HM
FH

HMFH ARCHITECTS

Crosby | Schiesinger | Smalldridge
C|S|S
Landscape Architecture |
Planning | Urban Design



Transition timeline





Project Team



Massachusetts School Building Authority
Funding Affordable, Sustainable, and Efficient Schools in Partnership with Local Communities

H M

F H

ARCHITECTS



CONSIGLI
Est. 1905

SKANSKA



Logistics coordination and experience

- Project team has a lot of experience working on multi-phase, complex projects in close proximity to active school site (Winchester)
- Successful track record of proactive communication with Schouler Court residents during Phase 1
- The project team is making every effort to minimize disruption



- BUILDINGS IN USE BY SCHOOL**
- AUDITORIUM BLDG
 - COLLUMB HOUSE
 - LINK
 - FUSCO
 - BLUE GYM
 - RED GYM
 - DOWN

TEMPORARY SCHOOL PARKING

CONTRACTOR PARKING,
MATERIAL STORAGE AND
STOCKPILE ZONE

DPW PROJECT SITE

CONSTRUCTION OFFICES,
LAYDOWN AND PARKING

SCHOULER CT ACCESS
MAINTAINED

PHASE 1 CONSTRUCTION ZONE

PARENT DROP-OFF
AND PICK-UP QUEUE

MASSACHUSETTS AVE

MILLBROOK DR

MAIN ENTRANCE #2

MAIN
ENTRANCE #1

ENTRY/EGRESS PATH
FOR STUDENTS

PHASE 1
February 2022 Completion

FUSCO
BLUE GYM
RED GYM
DOWNS
PERFORMING ARTS
STEAM - Science, technology, engineering, arts math

FUSCO
BLUE GYM
RED GYM
DOWNS
PERFORMING ARTS
STEAM - Science, technology, engineering, arts math


PHASE 2 CONSTRUCTION ZONE

PHASE 1 COMPLETE AND IN USE

February 2022 - September 2023

PARENT DROP-OFF
AND PICK-UP QUEUE

MASSACHUSETTS AVE



Embed Consigli Sequencing video

<https://vimeo.com/646662914/08ce34cbbd>



Mitigation measures

- Work hours and truck traffic
- Dust mitigation
- Noise mitigation
- Pest control
- Pre-construction survey
- Environmental
- Parking, drop-off and automobile circulation around site
- Pedestrian safety and access to building



Questions & Answers





Thank you

- Sign up for Construction Updates on the project website
- Email ahsbuilding@arlington.k12.ma.us with questions and concerns

www.ahsbuilding.org